Center Avenue Newsletter Issue No. 2

October 2nd

Project updates

• 2nd Street South & Center Ave Intersection:

This intersection remains passable, but please use caution as work is still ongoing in the area.

• South Center Avenue – Concrete Paving: (NO CHANGE)

Concrete work is nearly complete. Nielsen will be sealing joints and entrances soon. The southern section may appear ready, but it is not yet open to vehicle traffic, there are still a few steps they need to complete. Thank you for your continued patience!

• Curb, Gutter & Sidewalk Work:

Nielsen will continue working on curb, gutter, and sidewalk installations throughout the project area.

• Main Street Progress: Crews are on schedule

Water & Sewer Connection Date: Monday, October 6th at 8:00 AM All Main Street businesses should be prepared. Plumbers have been notified to ensure they're ready for the connection work. After connections are complete, there will be a few gravel patches in the sidewalk where cuts were made to connect services. Please use caution in these areas.

Once all services are connected and active, underground work will be complete for this section—pending everything goes as planned. Road crews will then begin work on the temporary hard surface.

Expect increased truck traffic over the next couple of weeks as road work gets underway.

• Sunshine Foods – Access Change:

The Main Street access will remain closed, please use the Center Ave access.



Don't Miss Out on Updates!

Visit our website to get signed up at:

<u>www.madeliamn.com/center-avenue-reconstruction-project/</u>

In addition to updates via our website, email and FB, we will also use CodeRed to reach out to residents when and if needed.

If you are not signed up for CodeRed, please do so by texting WATALERT to 99411.



Detours & Access Maps:

For the latest detour routes and business access maps, please visit our website:

https://www.madeliamn.com/centeravenue-reconstruction-project/

Construction schedules are subject to change depending on weather and/or complications that come with the project.